

APPENDIX J

Utility Identification and Conflict Matrix

Stevenson Road North EA - Utility Identification/Conflict Matrix

Last Updated: 2024-12-12



No.	Utility Owner	OH/AG/UG	Ex. Utility Asset Description	Airport Blvd / Stevenson Rd Chainage	East / West of Road Alignment	Nearest Intersection or Adjacent Property	Typ. Depth (mm)	Conflict (Y/N)	Conflict Details (Preliminary)	Additional Notes for Detailed Design
1	Municipal (SAN)	Underground	250mm Sanitary Sewer	9+930 - 9+990	Along	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
2	Municipal (SAN)	Underground	Sanitary Service Connection	9+950	West	1320 Airport Blvd	Min. 2.75m	N	N/A	
3	Municipal (SAN)	Underground	Sanitary Service Connection	9+954	East	1319 Airport Blvd	Min. 2.75m	N	N/A	
4	Municipal (SAN)	At Grade	Sanitary Manhole	9+990	Along	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by full road reconstruction.	Review with grading of intersection redesign.
5	Municipal (SAN)	Underground	525mm Sanitary Sewer	9+990	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
6	Municipal (SAN)	Underground	450mm Sanitary Sewer	9+990 - 10+005	Along	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
7	Municipal (SAN)	At Grade	Sanitary Manhole	10+005	Along	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by full road reconstruction.	Review with grading of intersection redesign.
8	Municipal (SAN)	Underground	250mm Sanitary Sewer	10+005	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
9	Municipal (SAN)	Underground	450mm Sanitary Sewer	10+005 - 10+027	Along	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	Y	Future connection to ex. infrastructure.	Connect proposed sanitary sewer along Stevenson Rd N to existing SAN stub. Further coordination required with the Region during detailed design.
10	Municipal (SAN)	Underground	Future Sanitary Sewer	11+760	Along	2000 Stevenson Rd N	Min. 2.75m	Y	Future connection to ex. infrastructure.	Connect proposed sanitary sewer along Stevenson Rd N to future SAN stub (by the Region). Further coordination required with the Region during detailed design.
11	Municipal (STM)	Underground	Storm Sewer (Catchbasin Lead)	9+975	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
12	Municipal (STM)	Underground	Storm Sewer (Catchbasin Lead)	9+975 - 9+997	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
13	Municipal (STM)	At Grade	Catchbasin	9+975	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	
14	Municipal (STM)	At Grade	Catchbasin	9+975	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	
15	Municipal (STM)	At Grade	Storm Manhole	9+997	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by full road reconstruction.	Review with grading of intersection redesign.
16	Municipal (STM)	Underground	675mm Storm Sewer	9+997	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
17	Municipal (STM)	Underground	900mm Storm Sewer	9+997	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
18	Municipal (STM)	Underground	675mm Storm Sewer	9+997 - 10+018	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
19	Municipal (STM)	At Grade	Storm Catchbasin Manhole	10+018	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by full road reconstruction.	Review with grading of intersection redesign.
20	Municipal (STM)	Underground	Storm Sewer (Catchbasin Lead)	10+018	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 2.75m	N	N/A	
21	Municipal (STM)	At Grade	Catchbasin	10+018	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by full road reconstruction.	Review with grading of intersection redesign.
22	Municipal (STM)	Underground	450mm Storm CSP Ditch Connection	10+018 - 10+030	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Varies	Y	Obsolete with proposed removal of rural ditching.	Review need with proposed storm sewer along Stevenson Rd N.
23	Municipal (STM)	Underground	450mm Storm CSP Ditch Connection	10+018 - 10+030	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Varies	Y	Obsolete with proposed removal of rural ditching.	Review need with proposed storm sewer along Stevenson Rd N.
24	Municipal (STM)	Underground	Storm Service Connection	10+018 - 10+035	East	550 Taunton Rd W	Min. 2.75m	N	N/A	
25	Municipal (STM)	Underground	Crossing Culvert	10+510	Crossing	1520 Stevenson Rd N / 1497 Stevenson Rd N	Varies	Y	Obsolete with proposed removal of rural ditching.	Review need with proposed storm sewer along Stevenson Rd N. Existing conditions suggest the culvert is only a connector for the roadside ditches. To be verified in detailed design.
26	Municipal (STM)	Underground	900mm Crossing Culvert	11+628	Crossing	1920 Stevenson Rd N / 1855 Stevenson Rd N	Varies	Y	Realigned/extended with full road reconstruction.	Review new inverts with proposed municipal utility crossings and depth of road subbase.
27	Municipal (STM)	Underground	500mm Crossing Culvert	11+824	Crossing	2000 Stevenson Rd N	Varies	Y	Obsolete with proposed removal of rural ditching.	Review need with proposed storm sewer along Stevenson Rd N. Existing conditions suggest the culvert is only a connector for the roadside ditches. To be verified in detailed design.
28	Municipal (STM)	At Grade	Ditch Inlet Catchbasin	11+985	West	Stevenson Rd N - Conlin Rd	N/A	N	N/A	
29	Municipal (STM)	Underground	600mm Storm Sewer	11+985	Crossing	Stevenson Rd N - Conlin Rd	Min. 2.75m	N	N/A	Connect proposed storm sewer along Stevenson Rd N to ex. 600mm STM. Further coordination required with the Region during detailed design.
30	Municipal (STM)	At Grade	Double Catchbasin	11+998	West	Stevenson Rd N - Conlin Rd	N/A	N	N/A	Review with grading of intersection corner tie-in.
31	Municipal (STM)	Underground	Storm Sewer (Catchbasin Lead)	11+998 - 12+012	West	Stevenson Rd N - Conlin Rd	Min. 2.75m	N	N/A	
32	Municipal (STM)	Underground	375mm Storm Sewer	12+012	Crossing	Stevenson Rd N - Conlin Rd	Min. 2.75m	N	N/A	
33	Municipal (STM)	Underground	Storm Manhole	12+012	East	Stevenson Rd N - Conlin Rd	N/A	N	N/A	
34	Municipal (STM)	Underground	450mm Storm Sewer	12+012	East	Stevenson Rd N - Conlin Rd	Min. 2.75m	N	N/A	
35	Enbridge Gas Inc.	Underground	100mm Gas Main	9+930 - 9+970	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	N	N/A	
36	Enbridge Gas Inc.	Underground	50mm Gas Main	9+970 - 10+013	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	N	N/A	
37	Enbridge Gas Inc.	Underground	50mm Gas Main	10+013 - 10+018	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
38	Enbridge Gas Inc.	Underground	100mm Gas Main	10+013 - 10+020	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
39	Enbridge Gas Inc.	Underground	100mm Gas Main	10+013	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.

40	Enbridge Gas Inc.	Underground	100mm Gas Main	10+013	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
	Enbridge Gas Inc.	Underground	100mm Gas Main	10+020	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.2m	Y	Impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
42	Enbridge Gas Inc.	Underground	Gas Service Connection	10+013 - 10+040	East	550 Taunton Rd W	1.2m	N	N/A	
43	Enbridge Gas Inc.	Underground	100mm Gas Main	10+013 - 11+988	West	Along Stevenson Rd N	1.2m	Y	Impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
	Enbridge Gas Inc.	Underground	300mm Vital Gas Main	11+988	Crossing	Stevenson Rd N - Conlin Rd	1.2m	Y	Impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required. It is noted that vital mains have additional requirements for protection/clearance. Refer to the Enbridge Third Party Requirements document for more info.
44	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	10+225	West	1410 Stevenson Rd N	1.2m	N	N/A	
45	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	10+533	West	1520 Stevenson Rd N	1.2m	N	N/A	
46	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	10+638	Crossing	1551 Stevenson Rd N	1.2m	Y	Impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	10+893	West	1642 Stevenson Rd N	1.2m	N	N/A	
47	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	10+975	West	1650 Stevenson Rd N	1.2m	N	N/A	
48	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	11+139	Crossing	1725 Stevenson Rd N	1.2m	Y	Impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	11+208	West	1750 Stevenson Rd N	1.2m	N	N/A	
49	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	11+732	Crossing	1925 Stevenson Rd N	1.2m	Y	Impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign. If grade reduction is planned over gas mains, test holes are recommended to verify depth of cover. Enbridge to review and confirm if relocation required.
50	Enbridge Gas Inc.	Underground	25mm Gas Service Connection	11+958	West	2000 Stevenson Rd N	1.2m	N	N/A	
51	Municipal (Water)	Underground	300mm Watermain	9+930 - 9+992	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
52	Municipal (Water)	Underground	Watermain Service Connection	9+942	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
53	Municipal (Water)	Underground	Watermain Service Connection	9+953	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
54	Municipal (Water)	Underground	Watermain Service Connection	9+955	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
55	Municipal (Water)	Underground	400mm Watermain	9+992 - 10+034	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	Y	Future connection to ex. infrastructure.	Connect proposed watermain along Stevenson Rd N to ex. WM stub. Further coordination required with the Region during detailed design.
56	Municipal (Water)	Underground	400mm Watermain	9+992	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
57	Municipal (Water)	Underground	400mm Watermain	9+992 - 10+007	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
58	Municipal (Water)	Underground	400mm Watermain	10+007	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
59	Municipal (Water)	Underground	Hydrant Connection	10+007 - 10+014	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
60	Municipal (Water)	At Grade	Hydrant	10+014	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	
61	Municipal (Water)	Underground	300mm Watermain	10+010	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign.
62	Municipal (Water)	At Grade	Water Valve Chamber	10+010	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign.
63	Municipal (Water)	Underground	Watermain Service Connection	10+010 - 10+025	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	N	N/A	
64	Municipal (Water)	Underground	Hydrant Connection	10+030	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	Min. 1.8m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign.
65	Municipal (Water)	At Grade	Hydrant	10+030	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by intersection redesign.	Review for min. clearance behind modified intersection corner.
66	Municipal (Water)	Underground	Future Watermain	12+000	East	Stevenson Rd N - Conlin Rd	Min. 1.8m	Y	Future connection to ex. infrastructure.	Connect proposed watermain along Stevenson Rd N to future WM (by the Region). Further coordination required with the Region during detailed design.
	Trans-Northern Pipeline Inc.	Underground	10" Pipeline	10+280	Crossing	1490 Stevenson Rd N / 1497 Stevenson Rd N	Ex. pipeline is ~1.5m below ex. road CL	Y	Impacted by full road reconstruction.	Review depth of cover with roadway reconstruction and vertical clearance with proposed municipal utility crossings.
67	Hydro One	Overhead	Three Ex. High Voltage (44kV) Cables	11+867 - 11+877	Crossing	2000 Stevenson Rd N / 1855 Stevenson Rd N	N/A	Y	Potentially impacted by full road reconstruction.	Review vertical O/H clearance with roadway reconstruction and any modifications to hydro O/H lines or hydro poles.
68	Rogers	Underground	Conduit	9+930 - 10+010	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.0m	Y	Potentially impacted by intersection redesign.	Review relocation requirements due to utility pole relocation.
69	Rogers	Underground	Conduit	9+937	West	1320 Airport Blvd	1.0m	N	N/A	
70	Rogers	Overhead	Aerial Cable(s)	10+013	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	
71	Bell	Underground	Conduit	9+930 - 10+015	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.0m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign.
72	Bell	Underground	Conduit	9+968	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.0m	N	N/A	
73	Bell	Underground	Conduit	10+015	Crossing	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.0m	Y	Potentially impacted by full road reconstruction.	Review depth of cover with grading of intersection redesign.
74	Bell	Underground	Conduit	10+015 - 10+167	East	550 Taunton Rd W to 500 Taunton Rd W	1.0m	Y	Impacted by proposed multi-use path.	Review depth of cover with proposed design.
75	Bell	At Grade	Utility Pole and Guying Anchor(s)	10+167	East	500 Taunton Rd W	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
76	Bell	Overhead	Aerial Cable(s)	10+167 - 11+126	East	500 Taunton Rd W to 1715 Stevenson Rd N	N/A	Y	Spans impacted.	Review impacts and adjustments from relocated poles.

81	Bell	At Grade	Utility Pole	10+235	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
82	Bell	At Grade	Utility Pole	10+303	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
83	Bell	At Grade	Utility Pole	10+367	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
84	Bell	At Grade	Utility Pole	10+438	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
85	Bell	At Grade	Utility Pole	10+486	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
86	Bell	At Grade	Utility Pole	10+528	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
87	Bell	At Grade	Utility Pole	10+585	East	1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
88	Bell	At Grade	Utility Pole	10+647	East	1551 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
89	Bell	Overhead	Aerial Cable	10+647	East	1551 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
90	Bell	At Grade	Utility Pole	10+710	East	1591 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
91	Bell	At Grade	Utility Pole	10+777	East	1591 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
92	Bell	At Grade	Utility Pole	10+810	East	1591 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
93	Bell	At Grade	Utility Pole	10+845	East	1645 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
94	Bell	At Grade	Utility Pole	10+894	East	1645 Stevenson Rd N	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
95	Bell	At Grade	Utility Pole	10+955	East	1645 Stevenson Rd N	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
96	Bell	At Grade	Utility Pole	11+020	East	1707 Stevenson Rd N	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
97	Bell	At Grade	Utility Pole	11+054	East	1707 Stevenson Rd N	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
98	Bell	At Grade	Utility Pole	11+096	East	1715 Stevenson Rd N	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
99	Bell	At Grade	Utility Pole and Guying Anchor(s)	11+126	East	1715 Stevenson Rd N	N/A	Y	Does not meet roadside clearance requirements.	Review relocation to min. 0.5m behind back of curb.
100	Bell	At Grade	Pedestal	11+126	East	1715 Stevenson Rd N	N/A	Y	Potential connection adjustments.	Review impacts of adjacent relocated pole(s).
101	Bell	At Grade	Pedestal	11+130	East	1715 Stevenson Rd N	N/A	Y	Impacted by proposed multi-use path.	Review relocation or design of multi-use path to avoid relocation.
102	Bell	At Grade	Pedestal	11+147	East	1725 Stevenson Rd N	N/A	Y	Impacted by proposed multi-use path.	Review relocation or design of multi-use path to avoid relocation.
103	Bell	Underground	Conduit	11+135	East	1725 Stevenson Rd N	1.0m	Y	Impacted by full road reconstruction.	Review depth of cover with roadside reconstruction.
104	Bell	Underground	Conduit	11+135 - 11+193	East	1725 Stevenson Rd N	1.0m	Y	Impacted by full road reconstruction.	Review depth of cover with roadside reconstruction.
105	Bell	Underground	Conduit	11+193	Crossing	1725 Stevenson Rd N	1.0m	Y	Impacted by full road reconstruction.	Review depth of cover with roadway reconstruction and vertical clearance with proposed municipal utility crossings.
106	Bell	Overhead	Aerial Cable(s)	11+193 - 11+994	West	1725 Stevenson Rd N to Conlin Rd	N/A	Y	Potential impacts to spans.	Review impacts and adjustments from any relocated poles.
107	Bell	At Grade	Utility Pole	11+235	East	1725 Stevenson Rd N	N/A	Y	Impacted by proposed multi-use path.	Review relocation or design of multi-use path to avoid relocation.
108	Bell	At Grade	Utility Pole	11+735	East	1925 Stevenson Rd N	N/A	N	N/A	
109	Bell	Overhead	Aerial Cable(s)	11+994	West	Stevenson Rd N - Conlin Rd	N/A	N	N/A	
110	Municipal (TS)	At Grade	Traffic Signal Pole	9+979	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Median on Airport Blvd to be removed.	Southbound traffic signal design (median) for intersection redesign to be reviewed.
111	Municipal (TS)	At Grade	Handwell	9+981	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Median on Airport Blvd to be removed.	Southbound traffic signal design (median) for intersection redesign to be reviewed.
112	Municipal (TS)	At Grade	Handwell	9+980	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	Eastbound traffic signal (southeast corner).
113	Municipal (TS)	At Grade	Traffic Signal Pole	9+985	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	Eastbound traffic signal (southeast corner).
114	Municipal (TS)	At Grade	Traffic Signal Pole	9+998	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	Eastbound traffic signal (median).
115	Municipal (TS)	At Grade	Traffic Signal Pole	10+013	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by intersection redesign.	Pedestrian signal/pushbutton pole (northeast corner) - review with intersection redesign.
116	Municipal (TS)	At Grade	Traffic Signal Pole	10+021	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Impacted by intersection redesign.	Northbound traffic signal (northeast corner; shared pole with streetlighting) - review with intersection redesign/reconfigured northbound lanes.
117	Municipal (TS)	At Grade	Traffic Signal Pole	9+984	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by intersection redesign.	Southbound traffic signal (southwest corner) - review with intersection redesign/reconfigured southbound lanes.
118	Municipal (TS)	At Grade	Traffic Signal Pole	9+988	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by intersection redesign.	Pedestrian signal/pushbutton pole (southwest corner) - review with intersection redesign.
119	Municipal (TS)	At Grade	Traffic Signal Pole	10+002	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	Westbound traffic signal (median).
120	Municipal (TS)	At Grade	Handwell	10+002	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	Westbound traffic signal (median).
121	Municipal (TS)	At Grade	Traffic Signal Pole	10+013	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by intersection redesign.	Westbound traffic signal (northwest corner) - review with intersection redesign.
122	Municipal (TS)	At Grade	Handwell	10+013	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Potentially impacted by intersection redesign.	Westbound traffic signal (northwest corner) - review with intersection redesign.
123	OPUC	At Grade	Streetlighting Pole	9+938	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Median on Airport Blvd to be removed.	SL pole relocation required.
124	OPUC	At Grade	Streetlighting Pole	9+972	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Median on Airport Blvd to be removed.	SL pole relocation required.
125	OPUC	At Grade	Streetlighting Pole	9+988	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	
126	OPUC	At Grade	Streetlighting Pole	9+987	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	N	N/A	

127	OPUC	Underground	Conduit/Ductbank (Multiple)	9+930 - 10+013	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.0m	Y	Impacted by intersection redesign.	Review power supply connections and modifications required due to relocated traffic signal poles and streetlighting poles.
128	OPUC	Underground	Conduit/Ductbank (Multiple)	9+990 - 10+021	East	Airport Blvd/Stevenson Rd N - Taunton Rd W	1.0m	Y	Impacted by intersection redesign.	Review power supply connections and modifications required due to relocated traffic signal poles and streetlighting poles.
129	OPUC	At Grade	Utility Pole and Guying Anchor(s)	9+980	West	Airport Blvd/Stevenson Rd N - Taunton Rd W	N/A	Y	Impacted by intersection redesign.	Review for min. clearance behind modified intersection corner.
130	OPUC	Overhead	Aerial Cable(s)	9+975 - 12+024	West	580 Taunton Rd W - Conlin Rd	N/A	Y	Spans impacted.	Review impacts and adjustments from relocated poles.
131	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+030	West	580 Taunton Rd W	N/A	Y	Impacted by realigned roadway.	Review relocation to min. 0.5m behind back of curb. Streetlighting fixtures to be upgraded.
132	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+077	West	580 Taunton Rd W	N/A	Y	Impacted by realigned roadway.	Review relocation to min. 0.5m behind back of curb. Streetlighting fixtures to be upgraded.
133	OPUC	Underground	Conduit/Ductbank (Multiple)	10+077	Crossing	580 Taunton Rd W / 550 Taunton Rd W	1.0m	Y	Impacted by full road reconstruction.	Review depth of cover with roadway reconstruction and vertical clearance with proposed municipal utility crossings.
134	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+134	West	580 Taunton Rd W	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
135	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+190	West	580 Taunton Rd W	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
136	OPUC	Overhead	Aerial Cable(s)	10+234	Crossing	1410 Stevenson Rd N - 1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
137	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+247	West	1490 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
138	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+304	West	1490 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
139	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+362	West	1490 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
140	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+420	West	1490 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
141	OPUC	Underground	Conduit/Ductbank (Multiple)	10+465	West	1510 Stevenson Rd N	1.0m	N	N/A	
142	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+476	West	1510 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
143	OPUC	Overhead	Aerial Cable(s)	10+482	Crossing	1510 Stevenson Rd N - 1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
144	OPUC	Overhead	Aerial Cable(s)	10+520	West	1520 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
145	OPUC	Overhead	Aerial Cable(s)	10+531	Crossing	1560 Stevenson Rd N - 1551 Stevenson Rd N	N/A	Y	Potentially impacted by pole relocation (if required).	Review impacts and adjustments from relocated poles.
146	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+534	West	1520 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
147	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+592	West	1520 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
148	OPUC	Underground	Conduit/Ductbank	10+645	Crossing	1560 Stevenson Rd N - 1551 Stevenson Rd N	1.0m	Y	Impacted by full road reconstruction.	Review depth of cover with roadway reconstruction and vertical clearance with proposed municipal utility crossings.
149	OPUC	Overhead	Aerial Cable(s)	10+647	Crossing	1520 Stevenson Rd N - 1497 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
150	OPUC	At Grade	Utility Pole (Hydro + Streetlighting) and Guying Anchor(s)	10+650	West	1560 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
151	OPUC	Overhead	Aerial Cable(s)	10+695	West	1560 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
152	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+719	West	1590 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
153	OPUC	Overhead	Aerial Cable(s)	10+768	West	1590 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
154	OPUC	Overhead	Aerial Cable(s)	10+780	Crossing	1590 Stevenson Rd N - 1591 Stevenson Rd N	N/A	Y	Potentially impacted by pole relocation (if required).	Review impacts and adjustments from relocated poles.
155	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+786	West	1590 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
156	OPUC	Overhead	Aerial Cable(s)	10+820	West	1618 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
157	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+855	West	1618 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
158	OPUC	Overhead	Aerial Cable(s)	10+894	Crossing	1642 Stevenson Rd N - 1645 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
159	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	10+922	West	1648 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.

160	OPUC	Overhead	Aerial Cable(s)	10+974	West	1650 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
161	OPUC	At Grade	Utility Pole (Hydro + Streetlighting) and Guying Anchor(s)	10+990	West	1650 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
162	OPUC	At Grade	Utility Pole and Guying Anchor(s)	11+020	West	1680 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
163	OPUC	Overhead	Aerial Cable(s)	11+020	Crossing	1680 Stevenson Rd N - 1707 Stevenson Rd N	N/A	Y	Potentially impacted by pole relocation (if required).	Review impacts and adjustments from relocated poles.
164	OPUC	At Grade	Utility Pole (Hydro + Streetlighting)	11+054	West	1680 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
165	OPUC	At Grade	Utility Pole and Guying Anchor(s)	11+091	West	1680 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
166	OPUC	Overhead	Aerial Cable(s)	11+094	Crossing	1680 Stevenson Rd N - 1715 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
167	OPUC	Overhead	Aerial Cable(s)	11+123	Crossing	1720 Stevenson Rd N - 1715 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments.
168	OPUC	At Grade	Utility Pole (Hydro + Streetlighting) and Guying Anchor(s)	11+130	West	1720 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
169	OPUC	Underground	Conduit/Ductbank (Multiple)	11+130	West	1720 Stevenson Rd N + 1728 Stevenson Rd N	1.0m	Y	Impacted by full road reconstruction.	Review power supply connections and modifications required due to relocated utility poles.
170	OPUC	At Grade	Utility Pole and Guying Anchor(s)	11+164	West	1750 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
171	OPUC	At Grade	Utility Pole (Hydro + Streetlighting) and Guying Anchor(s)	11+193	West	1750 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
172	OPUC	Underground	Conduit/Ductbank (Multiple)	11+200	West	1750 Stevenson Rd N	1.0m	N	N/A	
173	OPUC	At Grade	Utility Pole	11+235	West	1800 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
174	OPUC	Overhead	Aerial Cable(s)	11+235	West	1800 Stevenson Rd N - 1725 Stevenson Rd N	N/A	Y	Spans impacted.	Review impacts and adjustments from relocated poles.
175	OPUC	At Grade	Utility Pole and Guying Anchor(s)	11+283	West	1800 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
176	OPUC	Overhead	Aerial Cable(s)	11+283	West	1800 Stevenson Rd N - 1739 Stevenson Rd N	N/A	Y	Potentially impacted by pole relocation (if required).	Review impacts and adjustments from relocated poles.
177	OPUC	At Grade	Utility Pole	11+338	West	1800 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
178	OPUC	At Grade	Utility Pole	11+390	West	1800 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
179	OPUC	At Grade	Utility Pole	11+450	West	1800 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
180	OPUC	At Grade	Utility Pole	11+539	West	1800 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
181	OPUC	At Grade	Utility Pole	11+573	West	1866 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
182	OPUC	Overhead	Aerial Cable(s)	11+573	West	1866 Stevenson Rd N	N/A	N	N/A	
183	OPUC	At Grade	Utility Pole and Guying Anchor(s)	11+617	West	1920 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
184	OPUC	At Grade	Utility Pole	11+670	West	1920 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
185	OPUC	At Grade	Utility Pole	11+705	West	1920 Stevenson Rd N	N/A	N	N/A	Review any adjustments needed due to other up/downstream pole and/or aerial span adjustments. Streetlighting fixtures to be upgraded.
186	OPUC	At Grade	Utility Pole	11+751	West	1920 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
187	OPUC	Overhead	Aerial Cable(s)	11+744	Crossing	1920 Stevenson Rd N - 1925 Stevenson Rd N	N/A	Y	Potentially impacted by pole relocation (if required).	Review impacts and adjustments from relocated poles.
188	OPUC	Underground	Conduit/Ductbank	11+734	East	1925 Stevenson Rd N	1.0m	N	N/A	
189	OPUC	At Grade	Utility Pole	11+814	West	2000 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.

190	OPUC	At Grade	Utility Pole	11+857	West	2000 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
191	OPUC	At Grade	Utility Pole	11+888	West	2000 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
192	OPUC	At Grade	Utility Pole	11+923	West	2000 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
193	OPUC	At Grade	Utility Pole	11+957	West	2000 Stevenson Rd N	N/A	Y	Potentially impacted by proposed ditching.	Review need for relocation due to proposed ditch configuration and/or changes in cut/fill depth around the existing pole. Streetlighting Fixtures to be upgraded.
194	OPUC	Overhead	Aerial Cable(s)	11+957	West	2000 Stevenson Rd N	N/A	Y	Potentially impacted by pole relocation (if required).	Review impacts and adjustments from relocated poles.
195	OPUC	At Grade	Utility Pole	11+985	West	Stevenson Rd N - Conlin Rd	N/A	N		N/A
196	OPUC	At Grade	Utility Pole	11+994	West	Stevenson Rd N - Conlin Rd	N/A	N		N/A
197	OPUC	At Grade	Utility Pole	11+994	East	Stevenson Rd N - Conlin Rd	N/A	N		N/A
198	OPUC	At Grade	Streetlighting Pole	11+989	East	Stevenson Rd N - Conlin Rd	N/A	N		N/A
199	OPUC	At Grade	Streetlighting Pole	12+008	West	Stevenson Rd N - Conlin Rd	N/A	N		N/A
200	OPUC	At Grade	Utility Pole	12+024	West	Stevenson Rd N - Conlin Rd	N/A	N		N/A
201	OPUC	At Grade	Utility Pole	12+024	West	Stevenson Rd N - Conlin Rd	N/A	N		N/A
202	OPUC	At Grade	Streetlighting Pole	12+024	East	Stevenson Rd N - Conlin Rd	N/A	N		N/A
203	OPUC	Overhead	Aerial Cable(s)	11+994	Crossing	Stevenson Rd N - Conlin Rd	N/A	N		N/A